

FOOD/CASH/VOUCHERS FOR ASSETS/TRAINING

To be submitted by the Cooperating Partner to WFP Area Office within 15 days after end of projects

PROJECT FLA NO.

CP/TSS/148/FFA/2014

1. PROJECT INFORMATION

1.1 Region	1.2 District	1.3 WFP Area-office	1.4 Cooperating Partner	1.5 No. Beneficiaries	1.6 Project Start & End Dates	1.7 Report Submission Date
Bari	Qandala/Caluula	Bosaso	TSS	428	June to Oct 2014	23/dec/2015
1.8 Project Activity Type(s)			1.9 CP Staff Member Name and Title (person completing this form and certifying accuracy)		1.10 CP Staff Member Contacts	
road			Abdirashid Yusuf		7799317	

2. INTRODUCTION/BACKGROUND

Dandamale and Geed xagar are among the villages that surround the GOLIS Range Mountains in Kandala and Alula areas. The existence of these mountains affects movement or transport and communication between the coastal area and inland. The area has lagged behind in economic activities as there is no link between the coastal area and Blocked area where most of the frankansince plantations are produced. The frankinsence farmers are not able to transport their yearly produce to the nearest available road unless they employ a pack of camels or donkeys and most times men carry the load on their own. To overcome this communication challenge Danadamale and Geed xagar and surrounding villages agreed and proposed to open this important linking feeder roads to frankinsence farming communities. The upper part of Dandamale village and its surrounding areas are endowed with tremendous natural resource like frankincense and various animal stocks that are mainly their secondary income generation activities. Despite the fact that this area has such huge resources, transportation of the resources to the markets are hindered due to poor communication link. In view of the above, TSS a local community organisation proposed this project to open these feeder roads of Dandamale and Geed xagar villages.

3. PROJECT OBJECTIVES

- ✓ Improved access to social, health, education and administrative service.
- ✓ Trade stimulated by the construction and rehabilitation of all-weather possible roads resulting into affordable price for agricultural inputs and reasonable price for agricultural produces.
- ✓ To improve the food security situation of the vulnerable people within the village and the surrounding areas.
- ✓ To improve livelihood conditions of the target beneficiaries and stabilize the food prices in the project area by the end of the project.
- ✓ Small cooperatives organized and trained in rural roads maintenance being contracted by local governments for rural roads maintenance.

By submitting this report to WFP, the cooperating partner staff member named here certifies that all information is accurate.

FOOD/CASH/VOUCHERS FOR ASSETS/TRAINING

- ✓ To create increased income and employment opportunities for 428 unemployed persons in the community during the project period.

4. BENEFICIARIES & TARGETING

4.1 Participants (Workers/Trainees) & Beneficiaries				4.2 Project Committee			
	Females	Males	Total		Females	Males	Total
Planned Participants	1868	700	2568	Members	6	5	11
Actual Participants	1868	700	2568	Leadership	1	3	4
Planned Beneficiaries	128	300	428				
Actual Beneficiaries	128	300	428				
4.3. Targeting - Explain how beneficiary households were selected, including criteria used and selection process							
Targeting of participants for project will done by TSS in consultation with the community member of selected villages.							

5. PROJECT INPUTS

5.1. FOOD RECEIPTS AND DISTRIBUTIONS

Commodity		Commodities In				Commodities Out				I. Closing Stock (D-H)
	A. Specify	Waybill Number	B. Opening Stock	C. Receipts	D. Total In Stock (B+C)	E. Distributed	F. Return to WFP	G. Losses	H. Total Out (E+F+G)	
Cereals	sorgham		0	128.4	128.4	128.4	0	0	128.4	0
Pulses			0	17.120	17.120	17.120	0	0	17.120	0
Veg Oil			0	8.902	8.902	8.902	0	0	8.902	0
CSB			0	17.120	17.120	17.120	0	0	17.120	0
Salt										
Other										
Total				171.542	171.542	171.542	0	0	171.542	0

5.2. NON-FOOD ITEMS (Tools & Materials)

	Item	Source (Community, CP, WFP, Other)	Quantity Planned	Quantity Provided
1	Shovels	WFP	60	60
2	mattocks	WFP	30	30
3	buckets	WFP	50	50
4	Wheelbarrows	WFP	40	40
5	Empty sacks	WFP	100	100
7				
8				
9				
10				

By submitting this report to WFP, the cooperating partner staff member named here certifies that all information is accurate.

FOOD/CASH/VOUCHERS FOR ASSETS/TRAINING

6. PROJECT OUTPUTS (Number & Type of Assets Created/Rehabilitated or Persons trained) AND ACTIVITY COMPLETION STATUS.

Activity	Units	Planned	Actual	Percent Total
roads	KM	12	12	100%
Total	Workdays	44394	44394	100%

7. PROJECT OUTCOMES

- 428 of project participants (workers) from the local community have received assorted food commodities in the project period starting from June 2014 to Oct 14.
- A road of 12 km was rehabilitated and successfully completed.
- The receipt of food to the local community has improved their food security situation in Hagaa season when the local economy is in declining stage and people are most needy in food support.
- The project has created a job about 428 project workers who earned monthly rations depending on calculation of the amount of work they put in the project activities.
-

8. CROSS CUTTING ISSUES (Gender considerations, Environmental concerns etc.)

Gender issues and transportation issues have improved.

9. CHALLENGES AND LESSONS LEARNED

- Local community who were directly involved in the project activities departed with the technical knowledge on how to rehabilitate roads.

FOOD/CASH/VOUCHERS FOR ASSETS/TRAINING

10. CONCLUSIONS AND RECOMMENDATIONS

TSS, the implementing organization, with the support of Dandamale & Ged hagar community completed the implementation of the project activities and successfully achieved the anticipated results of the project. Community in Dandamale & Ged hagar including local authority and project beneficiaries expressed their gratitude to the funding agency **(WFP)** for this valuable livelihood project in their area.

TSS would like to gratefully acknowledge the collaborative support that has been awarded over the years from the international community specially WFP as well as the bilateral donors and governmental agencies for the fulfillment of our cherished goals.

Finally TSS is confirming a successful Project completion and express thanks to all stakeholders for the participation and the role they played for the implementation of this fruitful project.

11. ANNEXES (Project Photos, Success Story etc.)

FOOD/CASH/VOUCHERS FOR ASSETS/TRAINING



Signature of Cooperating Partner Staff Member	Abdirashid Yusuf
Cooperating Partner Stamp	

TO BE COMPLETED BY WORLD FOOD PROGRAMME AREA-OFFICE

WFP Staff Member Name and Title	
Date Received	
WFP Stamp	

By submitting this report to WFP, the cooperating partner staff member named here certifies that all information is accurate.